

### Minutes of the HPC Meeting held on 21/04/2023

The 25<sup>th</sup> meeting of the High Powered Committee of UDRP-AF and 1<sup>st</sup> Meeting of UGRIDP / U-PREPARE was held on 21/04/2023 under the Chairmanship of Dr. Sukhbir Singh Sandhu, Chief Secretary and Chairman High Powered Committee at the conference hall in Secretariat, Dehradun for the proposals for UDRP-AF & UGRIDP projects.

The Following were present:

- |                                   |   |
|-----------------------------------|---|
| 1. Dr. Ranjit Kumar Sinha         | Secretary, DM & Project Director, UDRP-AF             |
| 2. Shri. Vijay Kumar Yadav        | Secretary, Forest Department                          |
| 3. Mrs. Neeru Garg                | Inspector General, Fire & Emergency Services          |
| 4. Smt. Nivedita Kukreti          | Additional Secretary & DIG, Fire & Emergency Services |
| 5. Shri. Ganga Prasad             | Additional Secretary, Finance & FC, UDRP-AF           |
| 6. Shri. Lalit Mohan Rayal        | Additional Secretary, Personnel                       |
| 7. Shri. Devendra Paliwal         | Additional Secretary, Finance                         |
| 8. Shri. D.K. Yadav               | E-in-C, PWD   |
| 9. Shri. S K Rana                 | Deputy Director, Fire & Emergency Services            |
| 10. Shri. Mithilesh Singh         | Deputy Commandant, SDRF                               |
| 11. Shri. S K Birla               | Additional Project Director, UDRP-AF                  |
| 12. Shri. Dayanand                | Chief Engineer, UDRP-AF                               |
| 13. Shri. Ganga Prasad Pant       | Technical Expert, Planning Department                 |
| 14. Shri. Vikash Chandra Barthwal | DPM, PIU-Public Building, UDRP-AF                     |
| 15. Shri. Rajesh Chandra          | Executive Engineer/CME, UDRP-AF                       |
| 16. Mrs. Priyanka Vaishnava       | Assistant Engineer, UDRP-AF                           |
| 17. Shri. Amod Raturi             | Assistant Engineer / PM, FPIU-USDMA, UDRP-AF          |
| 18. Shri. Amit Thapa              | Manager Office Management, UDRP-AF                    |

Following were the points of discussions, directions and decisions taken during the meeting:

### Uttarakhand Disaster Recovery Project – Additional Financing

#### A. PIU-Bridge & Slope, UDRP-AF

1. PIU (Bridge, Irrigation & Slope) UDRP-AF Dehradun, presented the following sub projects in which sanction of variation is required (based on review of DPR) & due to additional impact of GST, which is recommended by DSC, EE and SE UDRP-AF. HPC is requested to sanction the following variation with revised Administrative Approval and Financial Sanction as indicated under in Column 7 of the Table 1 below:

S. No	Package No.	District	Name of Bridge Work	HPC Sanctioned Amount inc. GST (In Rs. Lakh)	D.O.S./ D.O.C. as per EOT	Proposed Sanction Cost inc. GST (in Rs. Lakh)	% Increase	Remarks
1	2	3	4	5	6	7	8	9
1	UDRP/A F/66 (BR)	Pauri Garhwal.	Construction of 200M Span Prestressed RCC Motor Bridge at Rathuadad over Mandal River (By EPC Mode).	1845.50	29.10.2020 18.02.2023 (Completed)	1897.68	2.83	A. Variation is due to additional impact of GST, vide Government of Uttarakhand, Finance Section-8 No.62818/2022/0 1(120)/XXVII(8)/20 22/CTR- 03, Dehradun, Date 13.09.2022
2	UDRP/ AF/ BR/84	Almora.	Construction of 36 m Span Steel Truss Bridge over Ramganga River	300.28	16.10.2020 14.02.2023 (Completed)	314.00	4.57	

S. No	Package No.	District	Name of Bridge Work	HPC Sanctioned Amount inc. GST (In Rs. Lakh)	D.O.S./ D.O.C. as per EOT	Proposed Sanction Cost inc. GST (in Rs. Lakh)	% Increase	Remarks
1	2	3	4	5	6	7	8	9
			on Gagas Udee Mahadev to Selapani Bhikyasain Marchula Motor Road at Km 20.					
3	UDRP/ AF/ BR/94	Almora.	Construction of 70 M Span Steel Truss Motor Bridge over Ramganga river on Hinaula Kaney Khalpati Motor	666.58	<u>10.09.2020</u> 02.02.2023 (Completed)	684.00	2.61	
			Road KM- 14.					
4	UDRP/ AF/ BR/32	Almora	Construction 105 M Span Steel Truss Motor Bridge Over Ram Ganga River At KM-15 Of Valmara Syalde Kedar Motor Road.	1382.96	<u>07.12.2018</u> 11.07.2022 (Completed)	1387.17	0.30	
5	UDRP/A F/100/( BR)	Nainital.	Construction of 210 m Span arch steel Bridle Suspension Bridge between village Amel and village Khairali Over Kosi River under EPC Mode.	1094.38	<u>28.12.2020</u> 28.02.2023 (Completed)	1124.10	2.72	
6	UDRP/A F/87 (BR)	Almora	Construction of 125 M Span Suspension Bridge at Tadagtaal near Dhanan under EPC mode.	1191.09	<u>19.12.2020</u> 28.02.2023 (Completed)	1215.70	2.07	
7	UDRP/A F/88 (BR)	Almora	Construction of 125 M Span Suspension Bridge at Bhatkot (Near Bhatkot Jhala village) under EPC mode	1208.80	<u>13.12.2020</u> 28.02.2023 (Completed)	1213.07	0.42	A. Variation is due to additional impact of GST, vide Government of Uttarakhand, Finance Section-8 No.62818/2022/0 1(120)/XXVII(8)/2 022/CTR- 03,Dehradun, Date13.09.2022
8	UDRP/ AF/ 92(BR)	Almora.	Construction of 84 M Span Steel Truss Motor Bridge over Ramganga River on Gagas Udee Mahadev to Selapani Bhikyasain	840.50	<u>02.10.2020</u> 31.01.2023	877.00	4.34	

*S. Dinesh*

S. No	Package No.	District	Name of Bridge Work	HPC Sanctioned Amount inc. GST (In Rs. Lakh)	D.O.S./ D.O.C. as per EOT	Proposed Sanction Cost inc. GST (in Rs. Lakh)	% Increase	Remarks
1	2	3	4	5	6	7	8	9
			Marchula Motor Road at KM-37.					
10	* UDRP/ AF/ BR/58	Uttarkashi	Construction of Bridle Suspension Bridge over Badasu River at Taluka Sirga Kuresa bridle Path	953.00	<u>08.01.2021</u> 12.02.2023	983.00	3.05	1. Due to Construction of RCC wall towards RHS Abutment for protection work. Hence, increase in Amount of Rs. 30.00 Lakh.
11	* UDRP/ AF/ BR/69	Uttarkashi	Reconstruction of 42 M Span Steel Truss Motor Bridge over Bhagirathi River at Harsil in place of existing Bailey Bridge.	602.00	<u>06.02.2021</u> 26.03.2023	613.00	1.83	1. Due to increase on account of splicing, for transportability of members and change in members of structural steel due to non availability of steel, correspondingly quantity of structural steel increased by 24.6 MT as per Shop Drawing Amount Rs. 11.00 Lakh.
12	* UDRP/ AF/ BR/52	Pithoragarh	Construction of 90 M Span Steel Girder Bridge at Gangolihat over Ramganga River at Berinag-Vinayak-Puranathal-Muwani Motor Road	1140.35	<u>13.02.2021</u> 31.03.2023	1163.00	1.99	1. Due to increase in HSFG Bolt by 3000 Nos. Amount Rs. 8.4 Lakh. 2. For protection work of abutment, cement plum masonry was done. Amount of Rs. 13.72 Lakh.

\* Due to deficiencies in the services on the part of consultancy services, penalty of 5% of the DPR cost of the said packages i.e. UDRP/AF/BR/58, UDRP/AF/BR/69 and UDRP/AF/BR/52 is imposed on DSC for not making due diligence for completion of works within the Sanctioned cost.

#### HPC approved the above proposal of PIU

2. PM, PIU (Bridge, Irrigation& Slope) UDRP-AF, presented the extension cases for the following packages in the HPC, which are recommended by DSC, EE and SE UDRP-AF based on various grounds. There is no overlap period in the EOT's. HPC is hereby requested for approval of EOT with liquidated damages/without Liquidated damages as in Table-2.

S. No	Name of District	PKG No.	Name of Road/Bridge	Contract Cost including GST (Rs In Lakh)	D.O.S.	D.O.C. as per Agree- ment/EOT	Physical progress in %	Date of Completion as per Proposed EOT recommended for sanction		Reasons of EOT
								Without L.D.	With L.D.	
1	2	3	4	5	6	7	8	9	10	11
1	Nainital	UDRP/ AF/ BR/98	Construction of 90 M Span Bridle Arch Steel Truss bridge between village Talli Sethi and	620.91	10.12.20	13.02.23	100	Dated 14.02.2023 to 27.03.2023 for 42 days	Dated	• Due to torrential rains from 07.10.2022 to 11.10.2022 water level of Kosi river increased due to which VT columns and its foundation washed away/ damaged ongoing erection work. Thus
			Village Simtaya Over Kosi River						27,720.00 per day)	
2	Almora.	UDRP/ AF/ BR/94	Construction of 70 M Span Steel Truss Motor Bridge over Ramganga river on Hinaula Kaney Khalpati Motor Road KM- 14	659.56	10.09.20	01.02.23	100	Dated 02.02.2023 to 26.03.2023 for 53 days	Dated 27.03.2023 to actual DOC with L.D. @0.05% per day (Rs. 29,445.00 per day)	• Due to unprecedented heavy rainfall & Landslide work stopped from 08.10.22 to 28.10.22 (20 days), 10.12.22 to 29.12.22 (19 days) & 24.01.23 to 07.02.23 (14 days). (Under force majeure) (Total days= 53 days). Completed
			Construction of 36m Span Steel Truss Bridge over Ramganga River on Gagas Udee Mahadev to Selapani Bhikyasain Marchula Motor Road at Km 20.						Dated 27.03.2023 to actual DOC with L.D. @0.05% per day (Rs. 11,565.00 per day)	
3	Almora.	UDRP/ AF/ BR/84	Reconstruction of 80 M Span Steel Truss Bridle Bridge over Khoja	525.48	09.07.20	02.03.23	100	Dated 15.02.2023 to 26.03.2023 for 39 days	Dated 27.03.2023 to actual DOC with L.D. @0.05% per day (Rs. 11,565.00 per day)	• Due to unprecedented heavy rainfall & Landslide work stopped from 08.10.22 to 28.10.22 (20 days) & 10.12.22 to 29.12.22 (19 days). (Under force majeure) (Total days = 39 days). Completed
4	Pithoragarh	UDRP/ AF/ BR/78						Dated 03.03.2023 to 05.05.2023 for 65 days	Dated 06.05.2023 to actual DOC with L.D.	• Due to Cultivation of crops, the villager refused to give, agricultural land

*S. No.*

S. No	Name of District	PKG No.	Name of Road/Bridge	Contract Cost including GST (Rs In Lakh)	D.O.S.	D.O.C. as per Agree- ment/EOT	Physical progress in %	Date of Completion as per Proposed EOT recommended for sanction	Reasons of EOT	
								Without L.D.		
1	2	3	4	5	6	7	8	9	10	11
			river				69.00	@0.05% per day (Rs. 26,274.00 per day)	for construction of anchor blocks for erection work. (Total days= 65 days).	
5	Pithoragarh	UDRP/ AF/ BR/52	Construction of 90 M Span Steel Girder Bridge at Gangolihat over Ramganga River at Berinag- Vinayak- Puranathal- Muwani Motor Road	1012.20	13.02.21	31.03.23	85.00	Dated 31.05.2023 to actual DOC with L.D. @0.05% per day (Rs. 45,190.00 per day)	• Initially, Contract completion period was 18 months, but only 16.00 months were given. Hence, rest (2.00 months) 60 days can be given. (Total days= 60 days).	
6	Uttarkashi	UDRP/ AF/ BR/58	Construction of Bridle Suspension Bridge over Badasu River at Taluka Sirga Kuresa bridle Path	899.09	08.01.21	10.02.23	91.50	Dated 05.05.2023 to actual DOC with L.D. @0.05% per day (Rs. 40,138.21 per day)	• Unseasonal rainfall from 01.12.22 to 31.01.23 (35 days) & 01.02.23 to 21.03.23 (32 days) (total days 67) • Road closed due to land slide and damage of existing wooden bridge from 05.01.23 to 09.01.23, 16.01.23 to 18.01.23 (08 days) & 20.02.23 to 01.03.23 (08 days) (total days 16) Under Force Majeure (Total days = 83 days).	
7	Uttarkashi	UDRP/ AF/ BR/69	Reconstruction of 42 M Span Steel Truss Motor Bridge over Bhagirathi River at Harsil in place of existing Bailey Bridge.	543.97	06.02.21	26.03.23	70.50	Dated 19.06.2023 to actual DOC with L.D. @0.05% per day (Rs. 24,285.00 per day)	• Due to unseasonal rain from 16.09.22 to 20.03.23 (83 days). (Total days = 83 days).	
8	Almora.	UDRP/ AF/	Construction of 84 M Span	832.70	02.10.20	31.01.23		Dated 01.02.2023	Dated 13.06.2023	• Due to unseasonal rain

S  
dms

S. No	Name of District	PKG No.	Name of Road/Bridge	Contract Cost including GST (Rs In Lakh)	D.O.S.	D.O.C. as per Agree- ment/EOT	Physical progress in %	Date of Completion as per Proposed EOT recommended for sanction	Reasons of EOT	
								Without L.D.		
1	2	3	4	5	6	7	8	9	10	11
		BR/92	Steel Truss Motor Bridge over Ramganga River on Gagas Udee Mahadev to Selapani Bhikiyasain Marchula Motor Road at KM-37					to 12.06.2023 for 132 days	to actual DOC with L.D. @0.05% per day (Rs. 37,174.00 per day)	from 08.10.22 to 25.01.23 (07 days). • Due to unprecedeted rainfall in the month of October, road was blocked due to Landslide from 13.10.22 to 01.12.22 (50 days)
9	Almora	UDRP/ AF/ BR/85	Construction of 70 M Span Steel Truss Bridle Bridge on Palagwadi-Chalureseem bridle road over Ramganga River.	491.44	06.02.21	21.01.23	51.00	Dated 07.06.2023 to actual DOC with L.D. @0.05% per day (Rs. 21,940.00 per day)	Dated 07.06.2023 to actual DOC with L.D. @0.05% per day (Rs. 21,940.00 per day)	• The work of widening of several culverts on National Highway No.309 between Ranikhet to Chaukhutia is in progress. Due to which fabricated material trailer does not reach to the site from 06.12.22 to 24.03.23 (108 Days). • Hindrance due to excess water in Ramganga River from 11.11.22 to 09.12.22 (28 days) (Total days = 136 days).
10	Nainital	UDRP/ AF/ BR/54	Reconstruction of 42 m Span Steel Truss Motor Bridge in KM-85 of Khutani-Bhawali-Dhanachuli-Okhalkanda-Khansyu-Patlot	577.96	01.12.20	02.01.23	66.28	Dated 03.01.2023 to 21.05.2023 for 138 days	Dated 22.05.2023 to actual DOC with L.D. @0.05% per day (Rs. 25,802.00 per day)	• Due to unprecedeted heavy rainfall & Landslide work stopped from 12.10.22 to 27.12.22 (76 days). • Due to unseasonal rain from 01.01.22 to 31.05.22 &

S. ....

S. No	Name of District	PKG No.	Name of Road/Bridge	Contract Cost including GST (Rs In Lakh)	D.O.S.	D.O.C. as per Agree- ment/EOT	Physical progress in %	Date of Completion as per Proposed EOT recommended for sanction		Reasons of EOT
								Without L.D.	With L.D.	
1	2	3	4	5	6	7	8	9	10	11
			Motor Road							16.09.22 to 11.10.22 (32 days). • Aftermath & cascading effect of COVID-19 (2 <sup>nd</sup> wave), parts of structural steel were not available, work suffered from 09.12.21 to 08.01.22 (30 days) (Total days = 138 days).

HPC after discussions approved the above proposal of PIU.

### 3. Variation and EOT to be accorded to Design and Supervision Consultancy for Bridge Works

PIU (Bridge, Irrigation & Slope) Dehradun brought to the knowledge of HPC that the contract term of existing Design and Supervision Consultancy Bridge i.e. M/S TPF Gentisa Eurostudio S.L. In Association with Vital Vertex Value Venture Pvt. Ltd. had been extended till 31st March 2023 vide HPC minutes 467/UDRP-AF/2022 Dehradun, Dated 26.12.2022. Based on the consent of Firm to continue their services till term of Project i.e. upto 30.06.2023 (R.E. Offices) & 31.08.2023 (T.L. Office), with present terms & conditions of Contract without price adjustment. At present over all physical progress of Bridge component is around 94% and out of 58 No. of bridges, 51 bridges are completed and remaining 07 bridges are in various stages of construction (06 No. of bridges are in erection stage). DSC is pushing hard to get the remaining bridges completed, well before the Project Completion date i.e 30<sup>th</sup> June 2023. In such case DSC contract will have to be extended for satisfactory completion of the remaining works and documentation for completion reports. It is also to inform you that, as the UDRP-AF funding is coming to closure, due to which FPIU staff has started demobilizing themselves. Therefore, with minimum staff of DSC, the extension of said Consultancy for supervision upto 30<sup>th</sup> June 2023 is required.

Based on the consent of Firm to continue their services till term of Project i.e., upto 30.06.2023, with present terms & conditions of Contract without any price adjustment, HPC is requested to accord Revised Administrative Approval and Financial Sanction from Rs.42,93,22,669.35 to Rs 43,60,23,669.35 (Excess of Rs. 67.01 Lakh) (Supervision Contract) Excluding GST.

*It is also to inform that the sanction board of World Bank Group imposed a sanction of debarment. HPC, therefore is requested to accord the approval of extension of said Supervision Consultancy & financial assistance of the same by the World Bank subjected to NOL or otherwise incase World Bank doesn't provide the NOL for extension of consultancy, it is requested to accord the approval of extension and financial assistance by state fund component*

HPC after due deliberations approved the above proposal

### B. PIU-Public Building, UDRP-AF

#### 1. Regarding Post Facto Approval on Procurement of Furniture for USDMA Building

It is to inform HPC that the procurement of furniture for USDMA building at IT Park, Dehradun, is required immediately as 65% civil work of building is completed and supposed to be completed 100% in next 3-4 month and therefore due to requirement, dovetailing of Networking System with furniture, the tender needs to be published under UDRP-AF. It is to

 7

further inform that as the Extension of Time (EOT) for UDRP-AF up to 30/09/2023 has been received. The procurement plan was uploaded on STEP for the World Bank and the approval on the same has been accorded by the Bank. Accordingly, due to urgency the tender has been published on 23.03.2023 through National Competitive Bidding (NCB), so that the procurement can be completed within the proposed extended time of 06 months.

The estimated cost of the furniture for USDMA Building is as under:

S.N.	Particulars	Estimated Amount (without GST) (in Cr)	GST (in Cr)	Total cost (incl. GST) (in Cr)
1	2	3	4	5
1	Furniture	4.77	0.86	5.63

The final estimated cost of the packages is INR 5,63,18,631.00 (incl. 18% GST). The procurement under this package is proposed to be done through savings from other sub-project under Public Building Component of UDRP-AF.

Therefore, in view of the above, HPC is requested to give the administrative and financial approvals on the proposed estimated amount to ₹ 5.63 Cr and also give the post facto approval for procurement of furniture for USDMA Building.

HPC approved the above proposal of PIU

## 2. Regarding in principle approval on Extension of Time:

Due to incompletion/finalization of ongoing civil contracts of USDMA & SDRF Phase-1 sub project and finalization of DPR for SDRF Phase-2 the extension of time is required to complete the project. As the World Bank agreed to extend the UDRP-AF project for next 6 months therefore the following contracts are proposed to be extended. The proposal for EOT & financial implication is being asked from the consultant and therefore in principle extension is being proposed (without any cost implication) for validation of contract.

S. N	Name of work	Name of Consultancy Firm	Contract Agreement no	Date of completion	Proposed Extension for Validation of Contract	Remarks
1	2	3	4	5	6	7
1	Supervision Consultancy for the work of SDRF Battalion HQ cum Training Centre, Jollygrant, Dehradun, Uttarakhand.	M/s. TUV- SUD South Asia Pvt. Ltd.,	AF/01A/CSC /PIU/PB/UD RP/2018 dated 21- 01-2019	31.03.2023	30.06.2023	<ul style="list-style-type: none"> <li>Finalization of final bill of the ongoing works contract of SDRF Phase-1.</li> <li>Proceeding of Arbitration Tribunal for the Phase-1 contract between PIU (PB) and contractor M/s NKG Infrastructure.</li> <li>Finalization of DPR for Outdoor Training Component Phase-2 submitted by Design Consultant M/s Mukesh Associates.</li> <li>Procurement of equipment for functioning of SDRF Phase-1.</li> </ul>
2	Architectural & Design consultancy for Construction of Outdoor Training Facility for SDRP battalion HQ cum Training Centre at Jolly Grant Dehradun, Phase-2.	M/s. Mukesh & Associates,	AF/01/DSC/ PIU/PB/UDR P/2019 dated 22.01.2022	31.03.2023	30.06.2023	<ul style="list-style-type: none"> <li>The DPR for Outdoor Training component for SDRF phase has not been finalized so far.</li> </ul>
3	Architectural & Design consultancy for Construction of USDMA Building at IT Park, Sahastradhara Road, Dehradun.	M/s. DDF Consultants Private Limited,	01/DSC/PIU/ USIDCL/PB/ 2016/2017 dated 31- 07-2017	31.03.2023	30.06.2023	<ul style="list-style-type: none"> <li>In Part-A Lump-Sum contract- Approval on submitted draft DPR for SEOC from technical committee at government level followed by HPC is in pending.</li> <li>In Part-B Time Base Contract- For supervision of civil works is in progress as on 09.03.2023 the physical and financial progress of</li> </ul>

S. N	Name of work	Name of Consultancy Firm	Contract Agreement no	Date of completion	Proposed Extension for Validation of Contract	Remarks
1	2	3	4	5	6	7
						project are 71% & 63.21% respectively. As per the proposal for completion of the ongoing work submitted by the contractor the civil contract is need to be extended upto 30.06.2023

Therefore, in view of the above, HPC is requested to give the in-principal approval on the above proposal for validation of above contract agreements.

#### HPC granted in-principal approval to the above proposal of PIU

#### 3. Regarding information for the completion and Hand over of SDRF Phase-1 project.

It is to inform that construction of SDRF phase-1 project was completed on 30.11.2022 and the buildings under this project have been handed over to the user department on 09.01.2023. This is for kind information of the HPC.

#### HPC acknowledged the information about handing over of SDRF Phase-I project to user department

#### 4. Extension of Time for Procurement of Furniture for SDRF Campus at Jolly grant, Dehradun

S. No	PKG No.	Name of work	Contract Cost (Rs. In Cr.)	D.O.S.	D.O.C. as per Agreement / EOT	Date of Completion as per Proposed EOT recommended for Sanction		Reasons for EOT
						Without LD	With LD	
1	2	3	4	5	6	7	8	9
1	01/N CB/PB /SDRF /GOO DS/20 22-23	Procurement of Furniture for SDRF Campus at Jolly grant, Dehradun	4.03 as per contract agreement /4.13 as per variation	23.02.2023	31.03.2023	15.05.2023	After 15.05.2023 the LD shall be 1.25% of contract price of delayed goods or services per week or part thereof. The maximum number of LD shall be 5 % of the contract price.	<ul style="list-style-type: none"> <li>The contractor has made a request for Extension of Time (EOT) by 45 days i.e. from 31.03.2023 to 15.05.2023 vide letter AV/INT/456/PIU(PB)/UDRP-AF/103/2022/003 dated 28.03.2023.</li> <li>The contractor's request/proposal has been examined by PIU and recommended EOT due to following reasons without any financial implications from either side.           <ul style="list-style-type: none"> <li>i) Delay due to colour finalization &amp; Technical Signoff of furniture was given as on 1.02.2023 which was supposed to be given on next day of the consent of the supplier.</li> <li>ii) Due to variation of 10 lakh in the contract amount. As per user requirement few modifications were made. Therefore the variation took place due to extra items and variation in BOQ quantities. The</li> </ul> </li> </ul>

									approval on same was given on 06.04.2023 from competent level.
									iii) There has been delay in pre-dispatch inspection due to World Bank mission. The final go-ahead for dispatches was given on 21st March.
									iv) As per the original bid document for the said tender, the supply and installation period of the furniture was 90 days. However, due to date of completion of project was 31.03.2023 and that's why the completion date was kept restricted up to 31.03.2023. Now, date of completion of project has been extended up to 30.09.2023 from the World Bank & Govt of India. Therefore 45 days EOT is recommended for sanction up to 15.05.2023.

HPC approved the Extension of Time as proposed by the PIU

##### 5. Extension of Time for USDMA Building.

S. N o	PKG No.	Name of Project in brief	Contract Cost (Rs. In Cr.)	D.O.S.	D.O.C. as per Agreement/ EOT	Date of Completion as per Proposed EOT recommended for Sanction		Reasons for EOT
						Without LD	With LD	
1	2	3	4	5	6	7	8	9
1	Works - AF/02/B C/PIU/U DRP/20 19	Construction of USDMA Building, IT Park, Dehradun	INR 82.18 Cr.	08.1.2020	31.03.2023	30.06.2023	Up to 31.08.2023 with LD of INR 4.06 Crore (Approx) @ INR 6.5 Lakh per day (or as amended)	<ul style="list-style-type: none"> <li>Physical progress of building is 71% and financial is 65.22%</li> <li>Contractor has requested for Extension of Time of the contract up to 31.08.2023 without LD, showing multiple hindrances attributed to the sub project which is partially not justified. After detailed analysis it was found that only one activity i.e. finalization / dovetailing with furniture of USDMA building requires additional at least 03 months' time post 31.03.2023, as the</li> </ul>

*Suresh*

								contractor has to make arrangements of fixing switches during installation of furniture for networking and electrical supply work. Therefore, only 91 days EoT is justified.
								• The remaining hinderances stipulated by the contractor are under overlapping period which has not been considered

HPC after due deliberations approved the above proposal of PIU. HPC also discussed at length the progress / issues of USDMA contract. HPC was apprised that the contractor is repeatedly requesting for release of additional security amount, withheld due to non-submission of additional performance Bank Guarantee in respect of additional variation amount ordered by the employer. HPC directed that additional performance security under the contract is not a requisite / essential, since the contractor has already completed substantial amount of work against the original contract amount and withholding additional amount will also affect the liquidity of the contractor. It was also directed to monitor the progress on weekly basis and ensure timely payments of bills to sustain the liquidity and completion of the subproject within the extended period.

## Uttarakhand Green Resilient and Inclusive Development Project (UGRIDP)

### 1. Proposal of Construction of Bridges under UGRIDP/U-PREPARE

PIU (Bridge, Irrigation & Slopes) UDRP-AF presented the following proposed Bridge Work sub-projects with Detailed Project Reports (DPRs) currently planned under the respective components under UGRIDP/U-PREPARE, which have been approved by the Departmental Empowered Committee (DEC) vide DEC Minutes 1397/III(3)/2022, Dated 11.11.2022 and DEC meeting held on 20.12.2022. HPC has granted Administrative approval of following Bridge Works vide MOM 467/UDRP-AF/2022 Dehradun, Dated 26.12.2022. At present, Technical Screening Committee (TSC) vide letter No. 395/378/UGRIDP/रायोंआ०/2022-23 Dated 16.03.2023, 482/378/UGRIDP/रायोंआ०/2022-23 Dated 27.03.2023, 601/378/UGRIDP/रायोंआ०/2022-23 & 602/378/UGRIDP/रायोंआ०/2022-23 Dated 21.04.2023 has examined the DPRs and approved for justified amount of proposed bridges as below in Column No 6. Hence, HPC is requested to grant Financial Sanction as below.

List of bridges with justified cost approved by Technical Screening Committee (TSC) in Table-3.

S. No	Name of District	Name of Bridge	Span (In Mtr.)	Motor/Pedestrian Bridge	Cost Approved by TSC (in Cr.)	Mode of Procurement
1	2	3	4	5	6	7
1	Tehri	Construction of 50 M Span Intermediate Lane Steel Truss Motor Bridge in Uttarkashi LambgaonGhansaliTilwada Motor Road KM-98 near Hanuman Temple in District Tehri.	50	Motor	7.94	Item Rate
2	Pauri	Construction of 150 M Span intermediate lane Steel Motor Bridge & its approach road over Nayar River for Badkholu village in District Pauri.	150	Motor	17.65	EPC
3	Pauri	Construction of 84 M span single lane Steel Truss Pedestrian Bridge over Alaknanda River in District Pauri.	84	Pedestrian	6.14	Item Rate
4	Haridwar	Construction of 150 M Span Double lane PSC Girder Motor Bridge over Ratmau River in Daluwala- Lalwala-Dhanauri Motor Road in District Haridwar.	150	Motor	16.13	EPC
5	Uttarkashi	Construction of 90m Span single lane Pedestrian Suspension Bridge & its approach road over Kotigaad near Tikochi Market in District Uttarkashi.	90	Pedestrian	10.41	EPC

S. No	Name of District	Name of Bridge	Span (In Mtr.)	Motor/Pedestrian Bridge	Cost Approved by TSC (in Cr.)	Mode of Procurement
6	Uttarkashi	Construction of 120 M span single lane suspension bridge over Pilang gad in District Uttarkashi.	120	Pedestrian	13.76	EPC
7	Uttarkashi	Construction of 152 M Span double lane Steel Motor Truss bridge over Bhagirathi River near Tamakhani in District Uttarkashi.	152	Motor	31.01	EPC
8	Champawat	Construction of 65 M Span single lane Steel Truss Pedestrian Bridge at GandaKhali village to Ucholigoth village in District Champawat.	65	Pedestrian	3.22	Item Rate
9	Champawat	Construction of 75 M Span single lane Steel Truss Pedestrian Bridge at gram panchayat Chauramehta to Gurudwara in District Champawat.	75	Pedestrian	6.57	Item Rate
10	Pithoragarh	Construction of 60 M Span Intermediate lane Steel Truss Bridge over Gimba River at KM-1 of Seraghat-Golfa-Bona Motor Road in District Pithoragarh.	60	Motor	6.87	Item Rate
11	Pithoragarh	Construction of 105M span Intermediate lane Motor Steel Truss Bridge over Saryu River in Bankot - Badgari - Sapteshwar Motor Road in District Pithoragarh.	105	Motor	15.24	EPC
12	Pithoragarh	Construction of 100 M span Intermediate lane Steel Truss motor bridge over Dholi river at Sela village in District Pithoragarh.	100	Motor	14.80	EPC
13	Nainital	Construction of 120M span double lane R.C.C. Prestress concrete bridge over Sher Nala in Km 82 of Ramnagar - Kaladhungi - Haldwani - Kathgodam - Chorgalia - Sitarganj - Bijli Motor Road in District Nainital.	120	Motor	9.93	Item Rate
14	Chamoli	Construction of 84 M Span Intermediate Lane Span Steel truss motor bridge over Pinder river in Kulsari to Sunau motor road & its approach in District Chamoli.	84	Motor	16.17	EPC
15	Chamoli	Construction of 30M Span single lane steel girder pedestrian bridge near Charbag over LwaniGadera at Silwani Tok in District Chamoli.	30	Pedestrian	2.55	Item Rate
16	Chamoli	Construction of 90M Span single lane Steel Pedestrian Bridge & its approach over Kel river at Supligad in District Chamoli.	90	Pedestrian	13.30	EPC
17	Chamoli	Construction of 80 M Span single lane Pedestrian Steel bridge & its approach on PaithaniGarkot Bridle Road in District Chamoli.	80	Pedestrian		
18	Chamoli	Construction of 4 No. of Intermediate lane RCC Bridge & Steel Truss in km 3, 7, 11 & 14 at Nandprayag Ghat Motor Road in Karnprayag in District Chamoli.	12,24, 15 & 21	Motor	8.69	Item Rate
19	Chamoli	Construction of 48M Span intermediate steel Motor Bridge & its approach over MeengGadera in Km-1 of Gadhani Motor Road in District Chamoli.	48	Motor	13.54	EPC
20	Chamoli	Construction of 48 M Span intermediate steel motor bridge & its approach in Km-2 of Gairsain to village Devalkot Motor Road in District Chamoli.	48	Motor		
21	Chamoli	Construction of 24 M Span Intermediate lane steel motor bridge & its approach in Km-2 of Ujjwalpur to GwadDungriJaspur Motor Road in District Chamoli.	24	Motor		
22	Chamoli	Construction of 125M Span Single Suspension Pedestrian Bridge over Pinder River for Odar Village in District Chamoli.	125	Pedestrian	7.62	Item rate
23	Chamoli	Construction of 120 M Span single lane suspension Pedestrian Bridge over Mainagad in Pipalkoti-Math-Syun-Bemru Bridle Road in District Chamoli.	120	Pedestrian	10.16	EPC
24	Dehradun	Construction of 240 M Span Double lane RCC motor bridge over Suswa river in Bullawala to Sattiwala motor road in District Dehradun.	240	Motor	18.75	EPC
Total Cost					250.45	

HPC approved the above proposal under UGRIDP / U-PREPARE

2. PIU (Bridge, Irrigation & Slopes) UDRP-AF informed the HPC that the long list of Bridges proposed under the project duly endorsed by the respective District Magistrates are annexed. HPC is requested to kindly issue directions to the DEC of concerned line department (PWD) to short list the bridges on priority basis so that their DPRs can be prepared accordingly.

**HPC directed the DEC of PWD to expedite the list on a priority basis.**

3. PIU (Bridge, Irrigation & Slopes) UDRP-AF informed the HPC that the list of Hospital for retrofitting proposed under the project are finalized and the site visits also done. HPC is requested to kindly issue directions to the DEC of concerned line department (Health Department) to recommend the same at the earliest so that their DPRs can be prepared accordingly.

**HPC directed Department of Health and Family welfare to convene the DEC meeting on priority basis.**

4. Regarding Administrative approval on Procurement of Active IT Networking, Audio-Video System, ICT Hardware, Servers under USDMA Project

It is to inform the HPC that Construction of USDMA Building at IT Park Dehradun is being done under PIU (PB), UDRP-AF. It is also to inform HPC that during the World Bank Mission, it was agreed that procurement of Active IT Networking, Audio-Video System, ICT Hardware, Servers for USDMA Building shall also be procured under the upcoming new project i.e. UGRIDP/U-PREPARE.

The DPR and estimates for Networking, Video Wall, Computer Hardwar & Servers for the functioning of SEOC have been submitted by the design consultant M/s DDF Consultant, New Delhi, the same has been checked and recommended for approval by a committee constituted at PIU level having experts from NIC, ITDA, Information & Public Relation Department, Doordarshan Kendra and the user department (USDMA). After recommendation from the Technical Committee, the DPR alongwith detailed estimates have been forwarded to Secretary, IT, Govt. of Uttrakhand for further approval from the technical committee at government level for IT work as per GO No. 285 /पी०एस०/2006 Dehradun dated 23.10.2006] 403/XXXIV/2016-06/2006 TCI, dated 16.10.2016, 382/XXXIV-1/2020-06/2006 TCI, dated 18.03.2020 and 86/XXXIV-1/2020-06/2006 TCI-1, dated 22.01.2021, which are in process. The summary of cost estimates for aforementioned components are as under:

Package No.	Head of Procurement	Particulars	Without GST (In Cr.)	Add GST @ 18% (In Cr.)	Estimated Amount (incl. GST) (In Cr.)
1	2	3	4	5	6
1.	Goods	Providing, Laying and installation of ICT (Active-router, Core and Edge Switches (PoE and Non-PoE), firewalls- Gateway Security, Wifi Controller & WiFi Access Point, Voice Telephony System)	5.88	1.06	6.94
2.	Goods	Providing, Laying and installation of Audio-Video System	16.51	2.97	19.48
3.	Goods	Providing and installation of ICT Hardware, Software & GIS Workstations	3.86	0.70	4.56
4.	Goods	Providing and installation of Servers (HCl for 12 nos GIS and 10 nos USDMA)	12.28	2.21	14.49
<b>Total</b>			<b>₹38.53</b>	<b>₹6.94</b>	<b>₹ 45.47</b>

Therefore, in view of the above, HPC is requested to give the administrative approval on the proposed estimates for procurement of Audio-Video System, Active IT Networking etc. amounting to ₹ 45.47 Cr. for USDMA Building.

**HPC granted administrative approval to the above proposal of PIU.**

5. This is to apprise to HPC that to expedite the readiness process of UGRIDP, the procurement process of hiring of following 2 Individual Consultants is in process:

*S. Dutt* 13

Sl. No.	Position	Duration	Estimated Remuneration
1.	Individual Consultant (Bridge design)	15-20 days per month upto June 2023	INR 3,52,000 for 88 day @ INR 4,000/day
2.	Individual consultant (Estimation)	15-20 days per month upto June 2023	INR 3,52,000 for 88 day @ INR 4,000/day

The above consultants are being hired through limited competitive selection, clause 7.38 of procurement Regulations of the World Bank. The No-objection on the hiring process has already been obtained from the World Bank on 31/03/2023 hence, it is requested from HPC to kindly approve the hiring of 2 Individual Consultant under UGRIDP (Retroactive Financing) through aforementioned procurement method.

**HPC approved the above proposal under UGRIDP / U-PREPARE**

The meeting ended with a vote of thanks to all present.

*(Dr. Ranjit Kumar Sinha)*  
**Secretary, Disaster Management  
& Project Director, UDRP-AF**

**Copy to the following for information:**

1. ACS to CM, Uttarakhand for kind information of Hon'ble Chief Minister.
2. ACS / Principal Secretary / Secretary - PWD, Disaster Management, Finance, Planning, Personnel, Forest, Home
3. PCCF (HoFF), Uttarakhand
4. Inspector General, SDRF, Uttarakhand
5. Inspector General, Fire & Emergency Services
6. Director General, Health & Family Welfare
7. All PMs, PIU- UDRP-AF.
8. All District Magistrates, Uttarakhand.
9. All FCs, UDRP-AF.
10. All Present in the meeting.
11. Guard file

*(Dr. Ranjit Kumar Sinha)*  
**Secretary, Disaster Management  
& Project Director, UDRP-AF**

S.No	District	Name of Sub-project	Tpye of Bridge	Constituency	Remarks
1	Dehradun	Construction of Meenus Bridge Km 72 (Ch. 71/3)	Motor	Chakrata	
2	Dehradun	Construction of Atal Bridge Km 20 (Ch. 19/4)	Motor	Chakrata	
3	Dehradun	Construction of Steel Girder Bridge in km 14 of dehradun Mussoorie road (Near Malsi Deer Park)	Motor	Mussoriee	
4	Dehradun	Construction of Bridge at Mussoorie Dehradun motor road Km 18, 4-6	Motor	Mussoriee	
5	Dehradun	Construction of Steel Girder Bridge on Chakrata-Barnigad motor road. Km 65, Ch. 64.925	Motor	Chakrata	
6	Dehradun	Construction of Bridge at Rajpur Nagal Sahastradhara		Mussoriee	
7	Dehradun	Construction of Steel Girder Bridge on Khairi Maan Singh Sahastradhara road over Baldi River. (Rural Road) (Km 5, Hec 6-8)	Motor	Mussoriee	
8	Dehradun	Construction of Steel Girder Bridge on Anu-Chillhar motor road. (Km 2, Ch. 1/32, 1/40)	Motor	Chakrata	
9	Dehradun	Construction of Bridge at Gattikhola Gajiyawala Km 1 (Hec. 8-10)	Motor	Mussoriee	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
1	Chamoli	Construction of Bridge at Dasoli Gopeshwar Mandir Maarg to Vaitarni-Bairangna Motor Road, (Km-2) District Chamoli	Motor	Karanprayag	
2	Chamoli	Construction of the Bridge at 110 m span Bailey Suspension Bridge At Alkananda River Govind Ghat Km 1	Pedestrain	Badrinath	
3	Chamoli	Construction of Pedestrian Bridge at Kanol-Wali Gwaad, Block Ghat, District Chamoli	Pedestrian	Tharali	
4	Chamoli	Construction of Bridge at Sera Mokh kundi MR at Km 3	Motor	Tharali	
5	Chamoli	Construction of Steel Girder Bridge at Km 40 on BMB MR (Chainage 39.975)	Motor	Karanprayag	
6	Chamoli	Construction of Steel Girder Bridge at Km 25 on BMB MR (Chainage-24.775 HM 8-10)	Motor	Karanprayag	
7	Chamoli	Construction of Suspension Bridge at Odar over Pinder river ,Block Dewal , District Chamoli	Pedestrian	Tharali	
8	Chamoli	Construction of Steel Girder Bridge at km 1 on Tharali-Deval MR	Motor	Tharali	
9	Chamoli	Construction of Bridge Pokhari-Karanprayag MR at KM 16	Motor	Badrinath	
10	Chamoli	Construction of Bridge at Jilasu-Ali MR in KM 1	Motor	Karanpryag	
11	Chamoli	Construction of Bridge at Langaasu-Niwadi-Khet-Silangi Motor Road, Km-4, District Chamoli	Motor	Karanprayag	
12	Chamoli	Construction of Steel Girder Bridge at Kheti-Jakhet Motor Road(Km-3), District Chamoli	Motor	Karanprayag	
13	Chamoli	Construction of Bridge Salur- Dunra MR at Km 5	Motor	Badrinath	
14	Chamoli	Construction of Bridge at Nandprayag-Devkhal MR Km 1	Motor	Badrinath	
15	Chamoli	Construction of the Bridge at Kothiyalsain-Savrisain MR at Km 1	Motor	Badrinath	
16	Chamoli	Construction of Steel Girder Bridge at KM 1 on Bura MR Ambedkar vill.	Motor	Tharali	
17	Chamoli	Construction of Steel Girder Bridge at KM 2 on Bura MR Ambedkar vill.	Motor	Tharali	
18	Chamoli	Construction of Bridge at Ghat-Banjabgarh MR at Km 7	Motor	Tharali	
19	Chamoli	Construction of Steel Girder Bridge at km 8 on Gairsain-Pajiyana MR (Chainage 7.775)	Motor	Karanprayag	
20	Chamoli	Construction of Steel Girder Bridge at km 1 on Agarchatti-Jingaud MR (Chainage 0.030)	Motor	Karanprayag	
21	Chamoli	Construction of Steel Girder Bridge at km 14 on Bachuvabad-Chaukhutiya-Kunigard MR (Chainage 13.300)	Motor	Karanprayag	
22	Chamoli	Construction of Steel Girder Bridge at km 4 on Tharali-Deval MR	Motor	Tharali	
23	Chamoli	Steel Girder Bridge at km 18 on Gwaldam-Nandkeshri MR	Motor	Tharali	
24	Chamoli	Construction of Steel Girder Bridge at km 14 on Deval-Mundoli MR	Motor	Tharali	
25	Chamoli	Construction of Steel Girder Bridge at km 7 on Deval-Mundoli MR	Motor	Tharali	
26	Chamoli	Construction of Bridge at Bamnath-Sakri-Nail-Pokhri- MR at KM 2	Motor	Badrinath	
27	Chamoli	Construction of Pedestrian Bridge at Nail-Sankri Bamnath Gadhera, District Chamoli	Pedestrain	Badrinath	
28	Chamoli	Construction of Bridge at Bagoli-Syaan-Kishanpur Motor Road, District Chamoli	Motor	Karanprayag	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
29	Chamoli	Construction of Steel Girder Motor Bridge at Km 1 on Adibadri-Nauti MR Aatagard Km 1	Motor	Karanprayag	
30	Chamoli	Construction of Steel Girder Bridge at Km 31 on Kirsal Gard Adibadri Nauti MR	Motor	Karanprayag	
31	Chamoli	Construction of the Bridge at Pokhari - Gopeshwer MR at Km 59	Motor	Badrinath	
32	Chamoli	Construction of Bridge at Birahi- Gauna MR at Km 12	Motor	Badrinath	
33	Chamoli	Construction of Bridge at Birahi- Gauna MR at Km 5	Motor	Badrinath	
34	Chamoli	Construction of Bridge at Ghighran Bemru Urgam MR at Km 10	Motor	Badrinath	
35	Chamoli	Construction of Bridge at Chamoli-Math-Chinka L/V MR at km 1	Motor	Badrinath	
36	Chamoli	Construction of Motor Bridge at Dholi River for Vill. Kosa	Motor	Badrinath	
37	Chamoli	Construction of Bridge at Lavani Ramani MR at KM 1	Motor	Tharali	
38	Chamoli	Construction of Bridge at Ghat-Sutol-Kanol MR at Km 13	Motor	Tharali	
39	Chamoli	Construction of Bridge at Ghat-Sutol-Kanol MR at Km 16	Motor	Tharali	
40	Chamoli	Construction of Steel Girder Bridge at km 1 on Narayanagar-Chopta MR	Motor	Tharali	
41	Chamoli	Steel Girder Bridge at km 3 on Deval-Kandai-Sawad MR	Motor	Tharali	
42	Chamoli	Construction of Suspension Bridge at Dhadharbagad, Block Tharali, District Chamoli	Pedestrian	Tharali	
43	Chamoli	Construction of 30 mt. span Steel Girder Bridge at Km 1 on Narayanagar-Kaub MR.	Motor	Tharali	
44	Chamoli	Construction of Steel Girder Bridge at Km 2 on Banela-Simli-Angtoli L/V MR.	Motor	Tharali	
45	Chamoli	Construction of 84 mt Span Steel Girder Bridge at km 1 on Nalgaon-Bhatiyan MR	Motor	Tharali	
46	Chamoli	Construction of Steel Girder Bridge at Km 5 on Karanprayag-Nauti-paithani MR	Motor	Karanprayag	
47	Chamoli	Construction of Steel Grider Bridge at KM 11 on Sonla Kandara Maikhura Motor road	Motor	Karanprayag	
48	Chamoli	Construction of Bridge at Ghighran - Bemru - Urgam MR at Km 15	Motor	Badrinath	
49	Chamoli	Construction of Bridge at Steel Girder Bridge at Alaknanda River Km 1 Mana to Bamdi MR	Motor	Badrinath	
50	Chamoli	Construction of Bridge at Mandal - Kandai L/V MR at Km 2	Motor	Badrinath	
51	Chamoli	Construction of Bridge at Chamoli-Math-Chinka L/V MR at KM 4	Motor	Badrinath	
52	Chamoli	Construction of Bridge at Mandal -Anusuya MR at Km 1	Motor	Badrinath	
53	Chamoli	Construction of Bridge at Chula-Gabani MR at Km 2	Motor	Tharali	
54	Chamoli	Construction of Bridge at Buransh(Under BADP), District Chamoli	Motor	Tharali	
55	Chamoli	Construction of Bailey Bridge at Km. 6 on Tharali- Deval-Mundoli M/R.	Motor	Tharali	
56	Chamoli	Construction of Steel Girder Motor Bridge at Km 2 on Bhatt Nagar-rano MR obver Alaknanda River	Motor	Karanprayag	
57	Chamoli	Construction of Bridge at Aagjalri Motor Road, District Chamoli	Motor	Karanprayag	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
58	Chamoli	Suspension Bridge at Bairagna over Balkhila river	Pedestrian	Badrinath	
59	Chamoli	Suspension Bridge at Chinka over Alaknanda river	Pedestrian	Badrinath	
60	Chamoli	Suspension Bridge at Maithana over Alaknanda river	Pedestrian	Badrinath	
61	Chamoli	Steel Girder motor Bridge at Km 8 on Ghat Ramani Motor Road over Bhadragad river	Motor	Tharali	
62	Chamoli	48 M Steel Girder bridge at Km 1 on Sema Beraun (Thirpak Kandai) Motor Road over Nandakani river	Motor	Tharali	
63	Chamoli	Steel Girder Motor Bridge at km 25 on Ghat-Sutol-Kanol Motor Raod over Perigad river	Motor	Tharali	
64	Chamoli	Sonstruction of 84 M Span Steel Girder Motor Bridge over Pinder Rive near Harmani	Motor	Tharali	
		Construction of 84 M Span Steel Girde Bridge in			
65	Chamoli	Alomora-Bajnath-Gwaldam-Karanprayag Motor Road to Paithani	Motor	Tharali	
66	Chamoli	Construction of Steel Girder Foot Bridge over Upthar Chak Harmal Gadhra in block Deval	Motor	Tharali	
67	Chamoli	Construction of 12 M Span RCC bridge at Tharali-Deval-Mundoli Motor Road in Km 14	Motor	Tharali	
68	Chamoli	Construction of 90 M Span Motor Bridge over Alaknanda river at Bamoth-Karanprayag Motor Road Km 3	Motor	Badrinath	
69	Chamoli	Construction of Suspension Bridge over Daam Gadhra in Masoli-Srigarh-kalsari bridle Road	Pedestrian	Badrinath	
70	Chamoli	Construction of Foot culvert over Malkoti Gadd on the way to the forest below Sera village	Pedestrian	Badrinath	

S.No	District	Name of Sub-project	Type of Bridge	Constituency
1	Uttarkashi	Construction of Steel Girder bridge span 68.50M over Bhagirathi river(Joshiyada Bridge).	Motor	Gangotri
2	Uttarkashi	Construction of Girder Bridge on Rajstar Raggadhi Motor Road. (Km 1)	Motor	Yamunotri
3	Uttarkashi	Construction of Steel Girder Bridge on Kharsali Helped reached Road.(Km 1)	Motor	Yamunotri
4	Uttarkashi	Construction of Steel Girder Bridge in Indrawati river span 36 M.		Gangotri
5	Uttarkashi	Construction of 30 m Bridge at Uttarkashi-Ghansali-Tilwara Motor Road Km-43	Motor	Gangotri
6	Uttarkashi	Reconstruction of 120 m Span Suspension Pedestrian Bridge at Mori-Arakot-Chiwan-Balcha Motor Road (Km-06), District Uttarkashi	Pedestrian	Purola
7	Uttarkashi	Reconstruction of Bridge at Mori-Arakot-Chiwan-Balcha Motor Road (Km-08), District Uttarkashi	Motor	Purola
8	Uttarkashi	Construction of Bridge at Tyuni Purola Naugaon Motor Road Km 83	Motor	Purola
9	Uttarkashi	Construction of Bridge at Tyuni Purola Naugaon Motor Road Km 67	Motor	Purola
10	Uttarkashi	Construction of bridge at Mori- Naitwar-Sankri-Jakhol Motor Road Km-1	Motor	Purola
11	Uttarkashi	Construction of bridge at Dharasu Band to Chamiyari dayuli- margaon motor road	Motor	Yamunotri
12	Uttarkashi	Construction of bridge at Arakot Chiwa Balcha Motor Road Km 1	Motor	Purola
13	Uttarkashi	Construction of bridge at Mori Naitwar Sankri Motor Road Km 6	Motor	Purola
14	Uttarkashi	Construction of bridge at Sankri Jakhol Motor Road Km-6	Motor	Purola
15	Uttarkashi	Construction of bridge at Naitwar Sewa Motor Road Km 2	Motor	Purola
16	Uttarkashi	Construction of Steel Girder Bridge over Siror Didsari Gad	Motor	Gangotri
17	Uttarkashi	Construction of Steel Girder Bridge on Naradehatti Banas Motor Road. (Km 1)	Motor	Yamunotri
18	Uttarkashi	Construction of Steel Girder Bridge in 1 Km of Nehri Gad	Motor	Yamunotri
19	Uttarkashi	Construction of bridge at Purola Khaladi Dhadoli Motor Road KM 2	Motor	Purola
20	Uttarkashi	Construction of bridge at Gamri Maijni Motor Road Km 1	Motor	Purola
21	Uttarkashi	Construction of bridge at Mori Mautar Motor Road Km 1	Motor	Purola
22	Uttarkashi	Construction of bridge at Naugaon Purola Motor Road to Sweel Motor Road	Motor	Purola
23	Uttarkashi	Construction of bridge at Darika Dhugir Light Vehicle Road Km-2	Motor	Purola
24	Uttarkashi	Construction of bridge at Khabli Gudiyatgaon Light Vehicle Road KM11	Motor	Purola
25	Uttarkashi	Construction of 42 M Span Steel Girder motor bridge over Rupin River in Daula Place in block Mori	Motor	Purola
26	Uttarkashi	50 Meter Span motor bridge over Bigradi khadd in Km 19 of Naugaon-Paunti-Rajgarhi Motor Road	Motor	Purola
27	Uttarkashi	Construction of Suspension brigde over river Tons at Village Salla in Block Mori	Pedestrian	Purola
28	Uttarkashi	Construction of 30 M span steel Girder bridge Over Sada Gad uttarkashi-Ghansali-Tilwara motor Road KM 6.	Motor	Gangotri
29	Uttarkashi	Construction of 30 M span steelTruss bridge at Km 10 Dhauntri kamad anyayarkhal Motor Road.	Motor	Gangotri

S.No	District	Name of Sub-project	Type of Bridge	Constituency
30	Uttarkashi	Construction of Suspension brigde over river Tons near Shiva Temple to connect village dei in Block Mori	Pedestrian	Purola
31	Uttarkashi	Construction of Motor bridge in Km 1 of Jagta motor Road in Block mori	Motor	Purola
32	Uttarkashi	Construction of 36 M Span steel truss bridge at km 15 Gyansu Sald uprikot motor road.	Motor	Gangotri
33	Uttarkashi	construction of 36 m span steel truss bridge over Ghattu Gaad in Agoda bridle path	Pedestrian	Gangotri
34	Uttarkashi	Construction of 36 m span steel girder bridge over Mando Gaad at Tiloth by pass motor road uttarkashi	Motor	Gangotri
35	Uttarkashi	Construction of 30 M span steel Girder bridge at km 23 uttarkashi-Ghansali-Tilwara motor Road. Existing span 12 M. proposed span 30 M	Motor	Gangotri
36	Uttarkashi	Construction of 32 M span steel Girder bridge at km 26 Uttarkashi-Ghansali-Tilwara motor Road. Existing span 15 M. proposed span 32 M	Motor	Gangotri
37	Uttarkashi	Construction of 72 m span steel girder bridge at Dunda Dhanari-Fold metro road Km 1. Existing span 60 m proposed span 72 M.	Motor	Gangotri
38	Uttarkashi	Construction of 30 M span steel Girder bridge at km 31 Uttarkashi-Ghansali-Tilwara motor Road. Existing span 12 M. proposed span 30 M	Motor	Gangotri
39	Uttarkashi	Construction of 32 M span steel Girder bridge at km 45 Uttarkashi-Ghansali-Tilwara motor Road. Existing span 12 M. proposed span 32 M	Motor	Gangotri
40	Uttarkashi	Construction of 30 M span steel Girder bridge at km 47 Uttarkashi-Ghansali-Tilwara motor Road. Existing span 15 M. proposed span 30 M	Motor	Gangotri
41	Uttarkashi	Construction of 30 M span steel Girder bridge at km 51 Uttarkashi-Ghansali-Tilwara motor Road. Existing span 15 M. proposed span 30 M	Motor	Gangotri
42	Uttarkashi	Construction of Suspension brigde over river Supin to Connect village Kalap in block Mori	Pedestrian	Purola
43	Uttarkashi	Construction of Suspension brigde over river Supin to Connect village Saturi in block Mori	Pedestrian	Purola
44	Uttarkashi	Construction of Suspension brigde over river Pawar to Connect village Rayna Goriyana in block Mori	Pedestrian	Purola
45	Uttarkashi	Suspension bridge over Badiyaar River in Kimdar block purola	Pedestrian	Yamunotri
46	Uttarkashi	70 M Span Suspension bridge over Banal Gad at Saaradi Tok in Naugaon block	Pedestrian	Yamunotri
47	Uttarkashi	35 Span Suspension bridge over banal gad in Village Gona at Ghatka Tok in naugaon block	Pedestrian	Yamunotri
48	Uttarkashi	Suspension bridge in Mulna to Dwara Seri Naugaon Block	Pedestrian	Purola
49	Uttarkashi	Suspension brige in village Dewal at Badla tok in naugaon block	Pedestrian	Purola
50	Uttarkashi	60 m Span steel Girder bridge on Kun-Kotla motor Road (km 3)	Motor	Purola
51	Uttarkashi	Construction of 42 m span steel truss bridge over Khurmola Gaad at Km. 1 Manjgaon motor Road	Motor	Yamunotri
52	Uttarkashi	Construction of 30 m span steel truss bridge over Khurmola Gaad at Km1 Paiyasari motor Road	Motor	Yamunotri
53	Uttarkashi	Construction of 30 m span steel truss bridge at kalyani Judga Kumarkot motor road	Motor	Yamunotri
54	Uttarkashi	95 m span steel girder bridge on Chauma-Chamiyana motor Road (km-2)	Motor	Purola
55	Uttarkashi	Construction of suspension bridge over river Rupin to Connect village Khanna to Village Sewa in block Mori.	Pedestrian	Purola

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
1	Tehri	27.5m span Steel motor bidge in Km-17 of Narendranagar Ranipokhri motor road.	Motor	Narendra Nagar	
2	Tehri	36m span Steel motor bidge in Km-9 of Narendranagar Ranipokhri motor road.	Motor	Narendra Nagar	
3	Tehri	Lambgaon Bijpur Rawatgaon Paniyala Motor Road km 0.675	Motor	Pratapnagar	
4	Tehri	Steel Girder Bridge at km 30 on Badiyargarh Dhaurangi Saunrakhel MR (Heavy Motor Bridge) km 29.00, H.M.- 0-2	Motor	Devprayag	
5	Tehri	Uttarkashi-Lambgaon-Ghansali Tilwara(Motor Road Km-15) Km-102	Motor	Ghansali	
6	Tehri	Uttarkashi-Lambgaon-Ghansali Tilwara(Motor Road Km-15) Km-87	Motor	Ghansali	
7	Tehri	Construction of 36 M Bhaldiyana Lambgaon Uttarkashi for Motor Road km 21.00 (part of Lambgaon Motna Rajakhet Ghansali (Sendul) Motor Road km 1.150)	Motor	Pratapnagar	
8	Tehri	Construction of 36 M Ghansali Tehri Pratapnagar Motor Road km 2.00 (part of Lambgaon Motna Rajakhet Ghansali (sendul) Motor Road km 79.40)	Motor	Pratapnagar	
9	Tehri	Construction of Bridge at, Ghansali Tilwara Motor Road to Bachera, District Tehri	Motor	Ghansali	
10	Tehri	Steel Girder Bridge at km 43 on Badiyargarh Dhaurangi Saunrakhel MR (Heavy Motor Bridge) km 44	Motor	Devprayag	
11	Tehri	Steel Girder Bidge at Km 3 on Lata fatepur setakot Bhattgaon MR	Motor	Ghansali	
12	Tehri	Construction of Bridge at, Hindolakhal -Mulyagaon Motor Road , District Tehri	Motor	Devprayag	
13	Tehri	Construction of Bridge at, Hindolakhal -Palethi-Bangadh Motor Road , District Tehri	Motor	Devprayag	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
1	Pauri	चौबट्टाखाल विधानसभा के अन्तर्गत कमलपुर से संगलाकोटी बाजार को जोड़ने वाली नवनिर्मित सड़क में मछलाड नदी पर मोटर सेतु का निर्माण कार्य।	Motor	चौबट्टाखाल	
2	Pauri	राज्य योजना के अन्तर्गत जनपद पौड़ी गढ़वाल में विधान सभा क्षेत्र यमकेश्वर के विकास खण्ड यमकेश्वर के अन्तर्गत ग्राम परसोडा (पलियाल गांव) के समीप हँवल नदी पर 90 मी० रखान झूला पुल का निर्माण कार्य।	Pedestrian	यमकेश्वर	
3	Pauri	राज्य योजना के अन्तर्गत जनपद पौड़ी गढ़वाल में विधान सभा क्षेत्र यमकेश्वर के विकास खण्ड दुगड़ा के अन्तर्गत ग्राम सभा सिम्लचौड़ में खो नदी पर 50 मी० रखान झूला पुल का निर्माण।	Pedestrian	दुगड़ा	
4	Pauri	राजबाट में रिंगवाड़ मोटर मार्ग के कि०मी० 01 में 20 मी० रखान आर०सी०सी० सेतु का कार्य।	Motor	यमकेश्वर	
5	Pauri	यमकेश्वर लिंक मोटर मार्ग के कि०मी० 05 में 90 मी० आर०सी०सी० सेतु का कार्य।	Motor	यमकेश्वर	
6	Pauri	पौड़ीखाल-कण्वश्रम मोटर मार्ग के कि०मी० 04 में 30 मी० स्टील गर्डर सेतु का कार्य।	Motor	यमकेश्वर	
7	Pauri	दारामुड़ी-मटनपुर मोटर मार्ग के कि०मी० 01 में 100 मी० रखान आर०सी०सी० सेतु निर्माण कार्य।	Motor	यमकेश्वर	
8	Pauri	राज्य योजना के अन्तर्गत जनपद पौड़ी गढ़वाल में विधान सभा क्षेत्र यमकेश्वर के विकास खण्ड द्वारीखाल के अन्तर्गत राजबाट से रिंगवाड़गांव मोटर मार्ग के कि०मी० 01 में गदरे पर 15 मी० रखान लौह सेतु का नव निर्माण कार्य।	Motor	यमकेश्वर	
9	Pauri	जनपद पौड़ी गढ़वाल के विकास खण्ड द्वारीखाल व कल्जीखाल के अन्तर्गत देवप्रयाग-व्यासी-सतपुली मोटर मार्ग के बाघाट में नयार नदी पर सेतु का निर्माण कार्य।	Motor	यमकेश्वर	
10	Pauri	पटीसैण व असवालस्ट्रैं पटटी के मध्य में नयार नदी पर सेतु निर्माण कार्य।		यमकेश्वर	
11	Pauri	विधान सभा क्षेत्र यमकेश्वर के विकास खण्ड दुगड़ा के अन्तर्गत ग्राम सकाली के समीप खोह नदी पर 42 मी० रखान स्टील गर्डर सेतु का निर्माण कार्य।		यमकेश्वर	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
1	Pithoragarh	Construction of Bridge at, Devigaad- Dantola, District Pithoragarh		Gagolihat	
2	Pithoragarh	Construction of Steel Girder Bridge on Almora-Berinag- Askot Motor Road km-124 over Ramganga River (KM 124, HM 8-10)	Motor	Gagolihat	
3	Pithoragarh	Construction of Bridge at Pokhari Chandika Ghat Motor Road ,District Pithoragarh	Motor	Gagolihat	
4	Pithoragarh	Reconstruction of Bridge at Almora -Askot Motor Road (Km-74) , District Pithoragarh	Motor	Gagolihat	
5	Pithoragarh	Construction of Suspension Bridge at Gaul Gaon to Biramthal, Over Ramganga River, District Pithoragarh	Pedestrian	Gagolihat	
6	Pithoragarh	Construction of Bridle Bridge on Dhami Gaon motor Road km 8 over Sukaligad near tok purej	Pedestrian		
7	Pithoragarh	Construction of Bridge at Dhapna, Over Kuler River, District Pithoragarh		Gagolihat	
8	Pithoragarh	Construction of Suspension Bridge at, Gangora (Ruinathal) , District Pithoragarh	Pedestrian	Gagolihat	
9	Pithoragarh	Construction of Steel Girder Bridge on Karnprayag- Gwaldam-Bageshwar- Chaukodi-Thal-Munsyari Motor Road km- 173 near Nachni (Tejam) (KM 173, HM 4-6)	Motor	Dharchula	
10	Pithoragarh	Construction of Bridge at Thal Pakhu Dharmghar Motor Km-5	Motor	Gagolihat	
11	Pithoragarh	Construction of Bridge at Thal Pakhu Dharmghar Motor Km-16	Motor	Gagolihat	
12	Pithoragarh	Construction of Bridge at Satsiling Thal Motor Road Km-17	Motor	Didihat	
13	Pithoragarh	Construction of Bridge at Satsiling Thal Motor Road Km-37	Motor	Didihat	
14	Pithoragarh	Construction of Bridge at Satsiling Thal Motor Road Km-50	Motor	Didihat	
15	Pithoragarh	Construction of Steel Girder Bridge on Didihat Dunakot Motor marg (KM -12, HM 0-2)	Motor	Didihat	
16	Pithoragarh	Construction of Steel Girder Bridge on Didihat Dunakot Motor marg (KM -19, HM 8-10)	Motor	Didihat	
17	Pithoragarh	Construction of Steel Girder Bridge on Nachni-Bansbagad Motor road (KM -8, HM 6-8)	Motor	Dharchula	
18	Pithoragarh	Construction of Steel Girder Bridge on Nachni-Bansbagad Motor road (KM -10, HM 8-10)	Motor	Dharchula	
19	Pithoragarh	Construction of Steel Girder Bridge on Naulda to maruti Motor road (KM -1, HM 4-6)	Motor	Dharchula	
20	Pithoragarh	Construction of Steel Girder Bridge on Sainrathi Hokra Motor road (KM -1, HM 6-8)	Motor	Dharchula	
21	Pithoragarh	Construction of Bridge at Karnprayag-Askot- Motor Road km- 290 to Link road (Thal Tejam light vehicle motor road (KM 1, HM 0-2)	Motor	Gagolihat	
22	Pithoragarh	Construction of Bridge at Bansbagad Mallakot Light Vehicle motor (KM 6,HM 8-10)	Motor	Dharchula	
23	Pithoragarh	Construction of Bridge at Nachni Bansbagad Motor road Km-1 Light Vehicle Motor road (Nachni Mallabhainskot Light Vehile Motor Road (KM 6,HM 8-10)	Motor	Dharchula	
24	Pithoragarh	Construction of Motor Bridge on Almora Berinag Askot Motor road Km-62	Motor	Gagolihat	
25	Pithoragarh	Construction of Motor Bridge on Almora Berinag Askot Motor road Km-79	Motor	Gagolihat	
26	Pithoragarh	Construction of Bridge at Kalivinayak Jabukathal Hajeti Motor road Km-14	Motor	Gagolihat	
27	Pithoragarh	Construction of Bridge at Pakhu-Kotigadi Motor road Km-2	Motor	Gagolihat	
28	Pithoragarh	Construction of Bridge at Tanakpur Jauljivi Motor road Km- 8	Motor	Dharchula	
29	Pithoragarh	Construction of Steel Girder Bridge on Kauli-Kanyal Motor Road	Motor	Didihat	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
30	Pithoragarh	Construction of Motorbale Bridge on Kalika Bajani Khumati Light Vehicle Motor road in Km-5	Motor	Dharchula	
31	Pithoragarh	Construction of Bridge at Matiyal Bend Upertola Motor road Km-4	Motor	Pithoragarh	
32	Pithoragarh	Construction of Bridge at Bagad Dobhalkhet, 30 M Span District Pithoragarh		Gagolihat	
33	Pithoragarh	Construction of Bridge at Bagad Dobhalkhet, 40 M Span District Pithoragarh		Gagolihat	
34	Pithoragarh	Construction of Bridge at, Rai Aagar Chormanya Kamtoli Motor Road, District Pithoragarh	Motor	Gagolihat	
35	Pithoragarh	Construction of Pedestrain Bridge at Gor-Ghatiya-Vilat, District Pithoragarh	Pedestrian	Gagolihat	
36	Pithoragarh	Construction of Bridge at Pawadhar-Naini-Jageshwar Seragaad Motor Road Over Saryu River , District Pithoragarh	Motor	Gagolihat	
37	Pithoragarh	Construction of Suspension Bridge at Mangarh-Rawtari-Jalari , District Pithoragarh	Pedestrian	Gagolihat	
38	Pithoragarh	Construction of Suspension Bridge at Titargaad-Anuali-Ritha- Ritoli, District Pithoragarh	Pedestrian	Gagolihat	
39	Pithoragarh	Construction of Suspension Bridge at Amtar, Over Ramganga River, District Pithoragarh	Pedestrian	Gagolihat	

S.No	District	Name of Sub-project	Type of Bridge	Remarks
1	Champawat	ग्राम पंचायत नीड के बालेश्वर तोक में लोहावती नदी पर 35 मी० स्पान मोटर पुल का निर्माण।	Motor	
2	Champawat	तत्त्वी मादली से चौड़ागांव मोटर मार्ग पर 35 मी० स्पान मोटर पुल का निर्माण	Motor	
3	Champawat	वैदिराला नदी में ग्राम लफड़ा के स्थूली तोक में 40 मी० स्पान मोटर पुल का निर्माण	Motor	
4	Champawat	वैदिराला नदी में नन्दोला, अमकड़िया के रनका तोक में 35 मी० स्पान झूला पुल का निर्माण	Pedestrian	
5	Champawat	ग्राम पंचायत रमेला में बालेश्वर नदी पर 35 मी० स्पान मोटर पुल का निर्माण	Motor	
6	Champawat	पनार नदी पर रेगाड़ी सुंगरखाल के बीच 120 मी० स्पान झूला पुल का निर्माण	Pedestrian	
7	Champawat	ग्राम पंचायत थलियापूँठ ते 65 मी० स्पान मोटर पुल का निर्माण	Motor	
8	Champawat	छतकोट चौंदपुर मोटर मार्ग में कि०मी० 3 पर 48 मी० स्पान मोटर पुल का निर्माण	Motor	
9	Champawat	ग्राम पंचायत मंगललेख में तोक बोडी टोपलिया गाड़ में 30 मी० स्पान मोटर पुल का निर्माण	Motor	
10	Champawat	ऐडीसेरा छतकोट के चांदपुर क्वारसिंह जाने वाले वैदिराला नदी पर 30 मी० स्पान झूला पुल का निर्माण	Pedestrian	
11	Champawat	लधिया नदी में सेलाबाग के पास 90 मी० स्पान झूला पुल का निर्माण	Pedestrian	

S.No	District	Name of Sub-project	Type of Bridge	Remarks
1	रुद्रप्रयाग	जनपद रुद्रप्रयाग के विधान सभा क्षेत्र रुद्रप्रयाग के अन्तर्गत अलकनन्दा नदी पर मोटर पुल का निर्माण (प्रथम चरण)	Motor	
2	रुद्रप्रयाग	जनपद रुद्रप्रयाग के विधान सभा क्षेत्र रुद्रप्रयाग के अन्तर्गत सिल्ली (अगरस्त्यनुग) में बड़मा एवं सिलगढ़ पट्टी हेतु मद्दाकिनी नदी पर मोटर पुल का निर्माण (प्रथम चरण)	Motor	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
1	Bageshwar	Construction of Motor Bridge at Doobagaad Karasghat Motor Road, KM-2, District Bageshwar	Motor	Bageshwar	
2	Bageshwar	Construction of Motor Bridge at Doobagaad Karasghat Motor Road, KM-4, District Bageshwar	Motor	Bageshwar	
3	Bageshwar	Construction of Motor Bridge at Nadigaon, Gomati River, District Bageshwar	Motor	Bageshwar	
4	Bageshwar	Construction of Motor Bridge at Dugargaon, District Bageshwar	Motor	Bageshwar	
5	Bageshwar	Construction of Motor Bridge at Saatartave Siminargol, District Bageshwar	Motor	Bageshwar	
6	Bageshwar	Construction of 30 M Span Motor Bridge at KaandaRikhari Motor Road, KM-1, District Bageshwar	Motor	Kapkot	
7	Bageshwar	Construction of Motor Bridge at Paladicchhina Jainkras Motor Road, KM-6, District Bageshwar	Motor	Bageshwar	
8	Bageshwar	Construction of Motor Bridge at Bahuli to Gopeshwar Motor Road, KM-6, District Bageshwar	Motor	Bageshwar	
9	Bageshwar	Construction of Motor Bridge at Simtoli to Shakteshwar, District Bageshwar	Motor	Bageshwar	
10	Bageshwar	Construction of Bridge at Budghad Gadera, Near Gomati River, District Bageshwar		Bageshwar	
11	Bageshwar	Construction of Bridge at Amsarkot, District Bageshwar		Bageshwar	
12	Bageshwar	Construction of Bridge at Ranikhet, District Bageshwar		Bageshwar	
13	Bageshwar	Construction of Bridge at Selabagad to Narshingchora, District Bageshwar		Bageshwar	
14	Bageshwar	Construction of Bridge at Garur Devnai Motor Road, KM-3, District Bageshwar	Motor	Bageshwar	
15	Bageshwar	Construction of Bridge at Lamchula-Ganigaon Motor Road, Selagadhara, District Bageshwar	Motor	Bageshwar	
16	Bageshwar	Construction of Bridge at Lamchula-Ganigaon Motor Road, Kaalisimaar gadhera, District Bageshwar	Motor	Bageshwar	
17	Bageshwar	Construction of Bridge at Jakhera to Junior High School Jakhera Motor Road, District Bageshwar	Motor	Bageshwar	
18	Bageshwar	Construction of Bridge at Jakhera to Junior High School Jakhera Motor Road, Vijo Riya Khakari Gahera, District Bageshwar	Motor	Bageshwar	
19	Bageshwar	Construction of Bridge at Kantheshwar- Thakla-Kohina Motor Road, District Bageshwar	Motor	Bageshwar	
20	Bageshwar	Construction of Bridge at Bhorapul to Jinkhola Gaon, District Bageshwar		Bageshwar	
21	Bageshwar	Construction of Bridge at Ghiroligaon to Bageshwar Kapkot Motor Road, Saryu River, District Bageshwar	Motor	Bageshwar	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
22	Bageshwar	Construction of Bridge at Bhakuna Nachni Over Ramganga River, District Bageshwar		Kapkot	
23	Bageshwar	Construction of Bridge at Bageshwar-Dafad-Dharamgarh-Kotmuniya Motor Road in Km-6, 33 Motor Bridge (Ch 5/3)	Motor	Kapkot	
24	Bageshwar	Construction of Bridge at Bageshwar-Dofad-Dharamgarh-Kotmuniya Motor Road( in Km-51.00 ) 30 mtr Motor Bridge (Ch 5/1)	Motor	Kapkot	
25	Bageshwar	Construction of Bridge at Almora-Bejnath-Gwaldam-Karanprayag Motor road Km 67 (chainage 66.800)	Motor	Bageshwar	
26	Bageshwar	Construction of Bridge at Bageshwar-Dafod-Dharamgarh-Kotmuniya Motor road in Km-6, 33 Motor Bridge (Ch 5/3)	Motor	Kapkot	
27	Bageshwar	Construction of Bridge at Bageshwar-Dofod-Dharamgarh-Kotmuniya Motor road( in Km-51.00 ) 30 mtr Motor Bridge (Ch 5/1)	Motor	Kapkot	
28	Bageshwar	Construction of Bridge at Kapkot Karmi Motor road (in km 1) 60 mtr Motor Bridge(Ch 0/0)	Motor	Kapkot	
29	Bageshwar	Construction of Bridge at Near Ansara at Saryu River Motor Bridge Km 10 (Ch 9.500)	Motor	Kapkot	
30	Bageshwar	Construction of Bridge at Bageshwar-Dofod Motor road in Km-11 (Ch 10.900)	Motor	Kapkot	
31	Bageshwar	Construction of Bridge at Dangoli-Syali-Chatiya MR Km 2 (Ch 1.300)	Motor	Bageshwar	
32	Bageshwar	Construction of Bridge at Kapkot - Pindari Glacier MR in (Km 9) 33 mtr motor Bridge	Motor	Kapkot	
33	Bageshwar	Construction of Bridge at Bageshwar-Dafot-Dharamgarh-Kotmuniya Motor road(For to Chopra village) in Km 17 , 54.90 mtr Motor Bridge (Ch 16/37)	Motor	Kapkot	
34	Bageshwar	Construction of Bridge at Near Agnikund at Siryu River Km 1 (Ch.0.200)	Motor	Bageshwar	
35	Bageshwar	Construction of Bridge at Pandaykharak-khaderiya-Jijoli Udiyadak MR Km 5 (CH 4.700)	Motor	Bageshwar	
36	Bageshwar	Construction of Bridge at Runikhet - Gandhigram-Amtoda MR Km 1(CH 0.100)	Motor	Bageshwar	
37	Bageshwar	Construction of Bridge at Kanda - Saniudiyar- Rawatsera MR Km 27 to Khati Gaon (CH 0.900)	Motor	Bageshwar	
38	Bageshwar	Construction of Bridge at Almora-Bejnath-Karanprayag-Gwaldam MR Km 74 (CH.74.200)	Motor	Bageshwar	

S.No	District	Name of Sub-project	Type of Bridge	Constituency	Remarks
39	Bageshwar	Construction of Bridge at Bageshwar-Kapkot-Shama-Tejam MR to Km 66, 54.90 mtr Motor Bridge	Motor	Kapkot	
40	Bageshwar	Construction of Bridge at bageshwar-village Boli Mhadev mandir bridle bridge	Pedestrian	Bageshwar	
41	Bageshwar	construction of 80 M span steel truss motro bridge from Km-18 of Bageshwar-kapkot motor road to Anso-lily motor Road	Motor	Bageshwar	
42	Bageshwar	near harsila at Sarya river Motor Bridge Km 10.5	Motor	Bageshwar	
43	Bageshwar	Construction of Motor bridge near Block Head quarter Garur on Gomati river Disrtict Bageshwar	Motor	Bageshwar	
44	Bageshwar	Construction of 22m Span RCC bridle bridge at village-Honera District Bageshwar	Pedestrian	Bageshwar	
45	Bageshwar	Construction of 15 m Span RCC bridle bridge at village Kirput nala District Bageshwar	Pedestrian	Bageshwar	
46	Bageshwar	Construction of 80 m span suspension bridge on river ghanchli District Bageshwar	Pedestrian	Bageshwar	
47	Bageshwar	Construction of 50m Span Suspension bridge on river Lahur near lakhutibagar District Bageshwar	Pedestrian	Bageshwar	
48	Bageshwar	Construciton of bridge at jakhera to junior high school Jakhera motor raod Naugaw gadhers District Bageshwar	Motor	Bageshwar	
49	Bageshwar	Construction of 30 m span steel girder bridle bridge at Devtoli inter collage to village Simayal District Bageshwar	Pedestrian	Kapkot	
50	Bageshwar	Construction of 24 M Span steel girder bridle bridge on river-egidia near village malsuna District Bageshwar	Pedestrian	Kapkot	
51	Bageshwar	Construction of 30 m span steel girder bridle bridge at tyakot near kapuri-taknar District Bageshwar	Pedestrian	Kapkot	
52	Bageshwar	धिरोली से द्वारसौं को जोड़ने हेतु पुल		Bageshwar	

Q

C