



SHRI DWARKADHISH TESTING LABS & RESEARCH CONSULTANCY

TC- 7017

(NABL Accredited Laboratory) TC-7017

All Type of Soil, Building & Highway Construction Material Testing & Consultancy Services

TEST REPORT

Report No.:- 228 B/25	Booking No.:- 187 A/25
Date of sample Received:- 24/06/2025	Date of Issue:- 25/06/2025
Name and Address of Customer:- Executive Engineer, C.D.-II (A.D.B.), P.W.D., Nainital.	
Name of Work:- Khand ke antargat Ramnagar Kaladhungi Chorgaliya Sitarganj Bijti ke Km. 82 mein Sher Naala mein 120meter span double lane R.C.C. Pre-Stress Concrete setu ka nirmaan karya.	
Agreement No. 08/Uprepare/13/BRR/RFB/UGIDP Dated- 03/07/2024	
Customer Ref No.:- 372/U. Prepare	Dated:- 21/06/2025
Name of Test:- Rebound Hammer Test	
Name of Sample:- Hardened Concrete	Condition of sample:- Sealed
Test Start Date:- 24/06/2025	Test Completion Date:- 24/06/2025
Discipline:- Mechanical	Group:- Building Material

Testing Details

Compressive Strength as per IS-516 (Part-5/Sec-4:2020) (14 Days)

Sr. No.	Location/ Chainage	Observed R-Value	Angle	Average R-Value	Estimated Compressive Strength (N/mm ²)
1.	Sher Naala Pier 1	30, 29, 32, 30, 31, 30	0°	30	25.0
2.		32, 30, 31, 30, 30, 31	0°	31	27.0
3.		31, 29, 33, 30, 31, 29	0°	31	27.0
4.		29, 28, 32, 30, 31, 32	0°	30	25.0

- Notes:
1. Test result is based on the sample received by our laboratory.
 2. Test result relates only to the item tested.
 3. The report cannot be used for legal purpose without written approval of the lab.

*****End of Report*****

Page 1 of 1

HO.: Mitra Colony, Mukhani, Haldwani, Nr Sai Hospital, Haldwani, UK 263139
Lab: Village Jaipur Padli, Nr Chardham Mandir, Fatehpur, Haldwani, UK 263139
www.edtlrc.co.in

